## **APPENDIX C**

## STAGE II POST TEST INSPECTION FORM

Facility Name:	Application #			
Address:	County:			
City, State, Zip				
DISPENSER AREA INSPECTION				
[ ] All Vapor pipes under the dispenser are capped, plugged, or re-attached.				
[ ] No leaks are present under dispenser, nor from hoses or nozzles.				
[ ] All impact valves are open on all product lines.				
[ ] All dispenser panels are correctly re-installed.				
[ ] All lock-outs or "Out of Service" bags are removed from dispenser nozzles.				
[ ] All tools, testing equipment, cones, and caution tape removed from dispenser area.				
TANK AREA INSPECTION				
[ ] Isolation plugs are removed from vapor risers (if applicable).				
[ ] All tank top components (plugs, caps, etc) are reinstalled and secure.				
[] "Drop out tank" free of product and functioning properly (with all caps replaced).				
[ ] Submersible pit(s) free from leaks.				
[ ] All tools, testing equipment, cones, and caution tape removed from tank area.				
[ ] All lids and covers are properly replaced.				
Site Mar NAME	Mar Simoton	Deter		

Site Mgr. NAME:	Site Mgr. Signature:	Date:
Testers NAME:	Testers Signature:	Date:
Testing Company and Address:		